

ವಿಷಯ :

ಪುಟದ ಸಂಖ್ಯೆ 15
ಕಡತದ ಸಂಖ್ಯೆ

ಪಂಕ್ತಿಯ
ಸಂಖ್ಯೆ

ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಅರ್ಜಿಗಳು

65) ಪುಂಡಿಸಿದ:

ಗುತ್ತಿಗೆದಾರರಾದ ಶ್ರೀ Technical Manager KATK
ರವರಿಗೆ Construction
Abbas-bloccat High School Maintenance
ನಂಜನಗಿ ward no.14 ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ: 2-3-2013 ರಂದು
ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾರ್ಯದೇಶದಲ್ಲ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 90 ದಿನಗಳ
ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ: 31-5-2013 ರಂದು
ಕಾಮಗಾರಿಯನ್ನು 364 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ
ಕಾಲವಿಸ್ತರಣೆ, ಸ್ಥಿರೀಕರಣ ಹಾಗೂ ದಂಡ ವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ.

25/5/15

66) ಬಿ.ಬಿ.

ಬಿಬಿ (65) ನ್ನು 364 ದಿನಗಳ ವಿಳಂಬ
ಯಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ
ವಿಳಂಬ ಬಗ್ಗೆ ಆದೇಶ ಕೋರಿದೆ.

25/5/15

67) ಕೆ.ಎ.ಎ.ಎ.

ಕಾಮಗಾರಿಯು ಗರಿಷ್ಠ 364 ದಿನಗಳ ವಿಳಂಬ
ಯಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ
ವಿಳಂಬ ಬಗ್ಗೆ ಆದೇಶ ಕೋರಿದೆ.

25/5/15

Executive Engineer
Bangalore Zone, Bangalore-57

EXTENSION OF TIME

Name of the Work:

Construction of Toilet Block
at High school in Manjunatha
Nagara in W. no-14

Job No:

014-13-000030

Work order No:

395/02-03-2013

BR No:

158/31-5-2014

Since the penalty has already been levied on the contractor, the issue of E.O.T may please be deemed as considered at the appropriate level by the then officers.


Executive Engineer

Dasarahalli Division, Dasarahalli Zone
Bruhat Bengaluru Mahanagara Palike